

Status of SPring-8 Synchrotron

Hiroto YONEHARA
Hiromitsu SUZUKI
Tsuyoshi AOKI
Norio TANI
Kenji FUKAMI
Hiroshi ABE
Naoyasu HOSODA
Sou-ichiro HAYASHI
Yasuo UYEYAMA
Kenji OKANISHI
Takayoshi KANETA
Shigeki OHZUCHI
Hideki OYATANI
Mitsugu TANIMOTO
Hideaki YOKOMIZO

The construction of the synchrotron was started in 1993 and all components have been manufactured successfully. Every magnetic fields of the dipole magnets were measured and the field-strength errors were less than $\pm 8 \times 10^{-4}$. With the field strengths we arranged the dipole magnets to suppress the growth of




Fig. 1. Row of the lattice magnets in the synchrotron room.

the closed-orbit distortion. The horizontal COD is expected to be decreased to about 1/7 of the design value. Power supplies of these magnets were required to be operated following a trapezoid excitation-curve of the output current with the tracking reappearance of 1×10^{-4} to obtain a stable beam. Manufacture of these power supplies were completed successfully and the tracking error was measured to be less than 5×10^{-5} .

All magnets, 64 dipole, 80 quadrupole and 60 sextupole magnets have been aligned precisely with the allowance of 0.2 mm corresponding to the design values of 0.1 mm in rms (Fig.1). As a result, the circumference error of the synchrotron is estimated to be in a few mm. Now the vacuum chamber and pumping units are being installed.

The RF power system is under constructing. RF conditioning of the 5-cell cavities and power windows were finished successfully and they are placed at the synchrotron building (Fig. 2).




Fig. 2. Row of the 5-cell RF cavities without the wave guides in the synchrotron room.